

**Watering Schedule for
Controller Located at**

**Zone 3
19b Hadleigh Road**

Hunter Pro-C			Program A							Program B						
Day of Week			M	T	W	T	F	S	S	M	T	W	T	F	S	S
Interval (choose 1 to 31 days)			Sunday & Thursday													
Program Start Times		1	01:00 AM							Off						
		2	Off							Off						
		3	Off							Off						
		4	Off							Off						
STATION	Location & # of heads		Station Run Time							Station Run Time						
1	19b Hadleigh Rd	7 front	31 min													
2	19b	3 rear	0 min													
3	19 – 19b	2 road 3 parking lot	0 min													
4	19	2 front 3 sides	29 min													
5	17	2 front 2 sides	29 min													
6	15	2 front 2 sides	29 min													
7	15-17	3 rear*	0 min							*2 rear are shutoff						
8	11-15	4 rear	16 min													
9	11	2 sides 2 rear	16 min													
10	9-11	4 front	29 min													
11	7-9	2 sides 2 rear*	11 min							*1 rear is shutoff						
12	5-7	4 sides	29 min													
13	5-7	5 front	29 min													
14	3	1 sides 2 rear*	16 min							*2 rear are shutoff						
15	3	3 road 1 sides 1 front	29 min													
16	Wall garden	4 front	29 min													
17																
18																
19																
20																
21																
22																
23																
24																
25																

322 minutes run time 5.36 hours

Notes:

*2 rear have K-Rain 4" rotor with flow shutoff item# RS75I from Stateline \$12.49 each

Total # of heads for this zone is 67 with 5 shutoff or not running

Seasonal Adjust at 100% in July

Replaced rain sensor assembly in 2018

322 minutes run time @ 2gpm (approx.) = 644 gallons