

**Watering Schedule for Zone 3  
Controller Located at 19b Hadleigh Road**

Hunter Pro-C			Program A							Program B						
Day of Week			M	T	W	T	F	S	S	M	T	W	T	F	S	S
Interval (choose 1 to 31 days)			Sunday & Thursday													
Program Start Times		1	01:00 AM							Off						
		2	Off							Off						
		3	Off							Off						
		4	Off							Off						
STATION	Location & # of heads		Station Run Time							Station Run Time						
1	19b Hadleigh Rd 7 front		31 min													
2	19b " 2 rear		0 min													
3	19 – 19b " 2 road 3 parking lot		15 min													
4	19 " 1 road 1 front 3 sides		29 min													
5	17 " 1 road 1 front 2 sides		29 min													
6	15 " 2 front 2 sides		29 min													
7	15-17 " 3 rear*		0 min							*2 rear are shutoff						
8	11-15 " 4 rear		16 min													
9	11 " 2 sides 2 rear		16 min													
10	9-11 " 4 front		29 min													
11	7-9 " 2 sides 2 rear*		11 min							*1 rear is shutoff						
12	5-7 " 4 sides		29 min													
13	5-7 " 5 front		29 min													
14	3 " 1 sides 2 rear*		16 min							*2 rear are shutoff						
15	3 " 3 road 1 sides 1 front		29 min													
16	Wall garden 4 front		29 min													
17																
18																
19																
20																
21																
22																
23																
24																
25																

337 minutes run time      5.61 hours

**Notes:**

\*2 rear have K-Rain 4" rotor with flow shutoff item# RS75I from Stateline \$12.49 each  
 Total # of heads for this zone is 67 with 5 shutoff or not running  
 Seasonal Adjust at 100% in July  
 Replaced rain sensor assembly in 2018  
 337 minutes run time @ 2gpm (approx.) = 674 gallons