

Watering Schedule for *Clock 3* Controller Located at 19b Hadleigh Road

Hunter Pro-C			Program A							Program B						
Day of Week			M	T	W	T	F	S	S	M	T	W	T	F	S	S
Interval (choose 1 to 31 days)			Mon-Wed-Fri													
Program Start Times		1	01:00 AM							Off						
		2	Off							Off						
		3	Off							Off						
		4	Off							Off						
STATION	Location & # of heads		Station Run Time							Station Run Time						
1	19b Hadleigh Rd	7 front	25 min													
2	19b	2 rear	0 min													
3	19 – 19b	2 road 3 parking lot	12 min													
4	19	1 road 1 front 3 sides	20 min													
5	17	1 road 1 front 2 sides	20 min													
6	15	2 front 2 sides	20 min													
7	15-17	3 rear*	0 min							*2 rear are shutoff						
8	11-15	4 rear	12 min													
9	11	2 sides 2 rear	12 min													
10	9-11	4 front	20 min													
11	7-9	2 sides 2 rear*	8 min							*1 rear is shutoff						
12	5-7	4 sides	20 min													
13	5-7	5 front	20 min													
14	3	1 sides 2 rear*	12 min							*2 rear are shutoff						
15	3	3 road 1 sides 1 front	20 min													
16	Wall garden	4 front	20 min													
17																
18																
19																
20																
21																
22																
23																
24																
25																

241 minutes run time 4 hours

Notes:

*2 rear have K-Rain 4" rotor with flow shutoff item# RS75I from Stateline \$12.49 each

Total # of heads for this zone is 67 with 5 shutoff or not running

Seasonal Adjust at 100% in July

Replaced rain sensor assembly in 2018

241 minutes run time @ 2gpm (approx.) = 482 gallons