

Watering Schedule for **Clock 3**
Controller Located at **19b Hadleigh Road**

Hunter Pro HC			Program A							Program B						
Day of Week			M	T	W	T	F	S	S	M	T	W	T	F	S	S
Interval (choose 1 to 31 days)			Mon-Wed-Fri													
Program Start Times	1		02:00:00 AM							Off						
	2		Off							Off						
	3		Off							Off						
	4		Off							Off						
Zone	Location & # of heads		Zone Run Time							Zone Run Time						
1	19b Hadleigh Rd 7 front		10 min													
2	19b " 2 rear		0 min													
3	19 – 19b " 2 road 3 parking lot		15 min													
4	19 " 1 road 1 front 3 sides		20 min													
5	17 " 1 road 1 front 2 sides		20 min													
6	15 " 2 front 2 sides		20 min													
7	15-17 " 3 rear*		0 min							*2 rear are shutoff						
8	11-15 " 4 rear		12 min													
9	11 " 2 sides 2 rear		12 min													
10	9-11 " 4 front		20 min													
11	7-9 " 2 sides 2 rear*		10 min							*1 rear is shutoff						
12	5-7 " 4 sides		20 min													
13	5-7 " 5 front		20 min													
14	3 " 1 sides 3 rear*		15 min							*2 rear are shutoff						
15	3 " 3 road 1 sides 1 front		20 min													
16	Wall garden 4 front		25 min													
17																
18																
19																
20																
21																
22																
23																
24																
25																

239 minutes run time Approx. 4 hours

Notes:

New Hunter Pro HC Station Controller/Wi-Fi July 2026

*2 rear have K-Rain 4" rotor with flow shutoff item# RS75I from Stateline \$12.49 each

Total # of heads for this controller is 67

239 minutes run time @ 2gpm (approx.) = 478 gallons

8/10/2026